


DATE: 11/29/21-12/05/21

PHASE: Project Overview



**Facing North View** 



**Facing South View** 





#### DATE: 11/29/21-12/05/21

PHASE: Concrete Deck



East Level 2 Deck is Poured

#### Fun Fact:

The East Deck of Level 2 is approximately 10K sf and 14" deep. For quality assurance purposes, the finishing process starts immediately after the concrete is poured. Products like Confilm (moisture evaporator retardant) and Volcomp-20 (surface sealant) are utilized to assist with this process.



McCarthy + SmithGroup ARB Design Build Team



Finishing East Level 2 Deck



### DATE: 11/29/21-12/05/21

PHASE: Shoring and Decking





Additional Shoring Towers Delivered for Level 3

Level 2 Deck Stripping

**Fun Fact:** The A-Frame Shoring Towers (Atlas System) are prefabricated off-site. This process makes it easier for the field crew to assemble and start setting the plywood sheets for the concrete form-work.

Due to limited site access/ storage, these towers get moved up as decks get poured to start the decking activity of the next floor, creating maximum efficiency.



ARB Design Build Team



#### DATE: 11/29/21-12/05/21


PHASE: Vertical Structure



Mechanical/Plumbing Sleeves And Electrical In Columns



Forming and Pouring Level 2 Columns







DATE: 11/29/21-12/05/21

PHASE: What's next?!?



- Level 2 Vertical Structural Pours.
- SOG Initial Grind and Protection.
- Structural Steel.
- Level 3 Shoring.
- Interior and Exterior Priority Wall Framing.
- Level 3 Decking and Sheeting.
- Level 3 Reinforcing
- Level 3 Deck Plumbing and Mechanical Rough-In.
- Architectural Building Mock up.



