

DATE:01/10/22-01/16/22

PHASE: Project Overview



Facing North View




Facing South View





DATE: 01/10/22-01/16/22


PHASE: Reinforcing Steel



Core Wall-1



Core Wall-1



McCarthy + SmithGroup ARB Design Build Team



DATE: 01/17/22-01/23/22

PHASE: Interior Framing



Rated Walls Prep for Paint



Rated Walls Tape and Prep

Fun Fact:

The first interior framed wall is in the hallway on the northwest side of Level 1. This wall will allow for a major portion of the overhead mechanical duct, piping, electrical racks, fire sprinkler and more to begin to be installed.





DATE: 01/17/22-01/23/22

PHASE: Concrete







Level 3 South Slab Finishing



- date at ARB!
- date at ARB!






DATE: 01/17/22-01/23/22

PHASE: Form Work





Closing L3 Shear Wall-2



Fun Fact:





DATE: 01/17/22-01/23/22

PHASE: Mechanical, Electrical & Plumbing





Fire Sprinkler Main Line

Mechanical Duct Hangers

Fun Fact:


During the pre-installation period, the sequence is coordinated among all of the build partners. At ARB, the fire sprinkler system will be installed first, closest to the deck, followed by electrical and mechanical duct.





DATE: 01/17/22-01/23/22

PHASE: Building Information Model









ARB Design Build Team



DATE: 01/17/22-01/23/22

PHASE: What's next?!?



- Structural Steel.
- Exterior Wall Framing.
- Level 3 Vertical pours.
- Level 4 Shoring.
- Level 4 Concrete Pour.
- Architectural Building Mock up.
- Level 2 Re-shoring.
- Level 1 In wall electrical and plumbing.
- Level 1 Ductwork.
- Main Equipment Pads.



