

DATE: 8/16/21 - 8/20/21

PHASE: Overall Project View



Jobsite camera facing south

The north shearwalls of the building are up and ready for concrete. Shearwalls provide major structural support for the building concrete cast in place structure

Jobsite camera facing north







DATE: 8/16/21 - 8/20/21

**PHASE: Tower Crane & Caissons** 

Tower Crane base completed & protected

This crane will have the capacity to pick up to15,400lb at 197' and up to 26,400lb within 115'.





Final caisson
drilling in
progress Caissons
support the
mass
foundation
systems





DATE: 8/16/21 - 8/20/21

PHASE: Foundations



These deep foundations are over 8 feet in depth. The deep foundations will secure the load of the structure & keep it supported to prevent a major deflection and/or any sliding in the soil.

Deep excavation completed for elevator 2 and stair 2.



East grade beam reinforcing





DATE: 8/16/21 - 8/20/21

PHASE: Vertical Structure



The north shear-walls of the building are up and ready for concrete. These walls will support the building structure and hold the roll up door in-between them.

Shear-walls and columns -Main building structure




Level 1 - Steel embeds onsite







DATE: 8/16/21 - 8/20/21

PHASE: Mechanical/Electrical/Plumbing



North Vault Placement





Level 1
Building
Information
Modeling is
finalized.





DATE: 8/16/21 - 8/20/21

PHASE: What's Next?!



- Electrical Infrastructure Outage and Tie-In completion to provide permanent power.
- Temp Vista Switchgear, which is an electrical distribution gear providing main building power.
- Embeds and Underground MEP rough-in.
- Vertical Structure concrete pours.
- Grade Beams and Foundations complete reinforcing, inspection and pour concrete.
- Demo and remove old encasement pads.



