

DATE: **09/06/21-09/10/21**

PHASE: Project Overall



Facing North View



Facing South View

FUN FACT:

The project
Tower Crane
is now
erected
giving the
project up to
12,000# of
hoisting
capacity at
any location
of the
building.





DATE: 09/06/21-09/10/21

PHASE: Site Plumbing

Site Waste and Sanitary Line Branches



FUN FACT:
Over 2500LF of
underground pipe
will be installed
beneath and around
the structure.





DATE: 09/06/21-09/10/21

PHASE: Structural





Shearwall-1 Stripped and Shearwall-2 Poured





FUN FACT:
Over 30 CY
of concrete
are poured
at each
shear wall
level moving
up the
building.

Building Continuous Footing and Shearwall-3 Reinforcing





DATE: **09/06/21-09/10/21**

PHASE: Electrical





South Loop Medium Voltage Vault



Site Permanent Power Connection

FUN FACT:
Each
electrical
vault section
weighs over
10,000#s.






DATE: **09/06/21-09/10/21**

PHASE: Tower Crane



Tower Crane Assembly Completed



Tower Crane Assembly Operation and Assist Cranes





DATE: 09/06/21-09/10/21

PHASE: What is next!?



- Grade beam and footing reinforcing supporting the southeast stair and public elevator
- Slab on grade mock ups and finishes
- Underground plumbing layout and installation
- Electrical underground installation and main building power
- Slab on grade pour on the Northwest corner
- Thermal Vacuum Chamber structural foundation
- Elevators pit reinforcing and concrete
- Stair steel erection



