

# APPLIED RESEARCH BUILDING

DATE: **07/05/22 - 07/15/22**

PHASE: **Project Overview**



Facing North View



Facing South View

# APPLIED RESEARCH BUILDING

DATE: **07/05/22 - 07/15/22**

PHASE: **Lot 2021 Closure and Demo**



Demolition



Trencher

**Lot 2021 Closure & Demo:**

Once Lot 2021 was closed and cleared out, the demolition team came in and ripped out the existing asphalt. Our trade partner, Sturgeon Electric, is using a trencher to lay conduit for the future light poles.



# APPLIED RESEARCH BUILDING

DATE: **07/05/22 - 07/15/22**

PHASE: **Highland Corridor**



Concrete Pour



### Highland Corridor:

Hot Tucson summers can negatively affect the curing of the concrete. Therefore, the concrete pour for the pedestrian lane began around 1 am to avoid any issues.

The next step will be to pour the sloped sides of the Highland Corridor.

# APPLIED RESEARCH BUILDING

DATE: **07/05/22 - 07/15/22**

PHASE: **Stair #3**

**Stair #3:**

The installation of stair #3, which is located on the southeast corner of ARB is underway. The staircase will have an illuminated, stainless steel handrail.



Stair #3







# APPLIED RESEARCH BUILDING

DATE: **07/05/22 - 07/15/22**

PHASE: **Metal Panel Facade**



West Exterior



**Metal Panel Facade:**

The metal panel facade install has begun on the west side!



McCarthy + SmithGroup  
ARB Design Build Team



# APPLIED RESEARCH BUILDING

DATE: **07/05/22 - 07/15/22**

PHASE: **What's next?!?**



- Lot 2021 Progress
- Highland Corridor Progress
- Roof Progress



McCarthy + SmithGroup  
ARB Design Build Team